



04/30/2021

Maybe  
ASI # 58-004  
6837 Scofield Road  
Maybe, MI 48159

### 2100-AG LIME

Procedure	Sieve/Test	Average	Unit	AG LIME
	#4 (4.75mm)	100	%	
	#8 (2.36mm)	86	%	
	#10 (2mm)	81	%	
	#16 (1.18mm)	69	%	
	#30 (.6mm)	57	%	
	#60 (.25mm)	45	%	
	#100 (.15mm)	37	%	
	#200 (75µm)	32	%	
	Wash Loss (#200/75um)	30.4	%	

Name/Title

Josh Orshoski / QC Tech