



04/30/2021

Maybe
 ASI # 58-004
 6837 Scofield Road
 Maybe, MI 48159

2121-MDOT 21AA

Procedure	Sieve/Test	Average	Unit	MDOT 21AA Limestone
	1 1/2" (37.5mm)	100	%	≤100
	1" (25mm)	92	%	85-100
	3/4" (19mm)	75	%	
	1/2" (12.5mm)	57	%	50-75
	3/8" (9.5mm)	49	%	
	#4 (4.75mm)	33	%	
	#8 (2.36mm)	23	%	20-45
	#16 (1.18mm)	18	%	
	#30 (.6mm)	16	%	
	#50 (.3mm)	13	%	
	#100 (.15mm)	11	%	
	#200 (75µm)	9	%	
	Wash Loss (#200/75um)	8.6	%	4.0-10.0

Name/Title

Josh Orshoski / QC Tech